

Collier Township

SEWER DEPARTMENT
2418 Hilltop Road Presto, PA 15142
(O) 412-279-4941 (F) 412-278-2001
www.colliertownship.net



➤ DYE TEST REPORT

To be completed by a registered Allegheny County Plumber. The Collier Township Sewer Department handles the processing of DYE & LATERAL TESTS ONLY. Jordan Tax Service must be contacted for issuance of lien letters.

PROPERTY ADDRESS _____ PHONE# _____

PROPERTY OWNER _____ EMAIL _____

PLUMBER/PLUMBING COMPANY _____ PHONE # _____

COMPANY ADDRESS _____ EMAIL _____

(Check all that apply)

- Lateral Fresh-Air Vent (photo) Lateral Cleanout(s) (photo) Site Tee (photo) Upstream Manhole (photo) Downstream Manhole (photo)
- PVC Lateral ABS Lateral VCP Lateral SDR Lateral
- New Construction Pre-Existing Structure All Rain Leaders Daylight Rain Leaders into Storm System
- Interior French Drain/Sump Tested Fresh-Air Vent above Grade Deduct Meter (reading) _____ (photo)

Notes/Comments/Violations:

Corrective Action Suggested/Needed:

DYE TEST: Pass Fail

Plumber Performing Test (please print) _____ Registered H.P. # _____

I certify that the information/photos/video recordings I have provided with this form are true and correct. I have dye tested all connections which convey surface storm water located on the property and determined there are no illegal connections to the Township sanitary sewer system.

Signature of Tester: _____

Date of Test: _____

forms/pictures may be submitted to:
wdurisko@colliertwp.net

Collier Township

SEWER DEPARTMENT
2418 Hilltop Road Presto, PA 15142
(O) 412-279-4941 (F) 412-278-2001
www.colliertownship.net



➤ SKETCH FOR DYE AND LATERAL INSPECTIONS

PROPERTY ADDRESS _____ DATE OF TEST _____

PROPERTY OWNER'S NAME _____ PHONE# _____

Sketch of Property & Location of Legend Items

Legend

AD=Area Drain	SH=Shower
CO=Cleanout	SK=SINK
DD=Driveway Drain	SP=Sump Pump
FD=Foundation Drain	SS=Sanitary Sewer
FLD=Floor Drain	ST=Site Tee
G=Ground	T=Tub
UMH=Upstream Manhole	TO=Toilet
DMH=Downstream Manhole	VE=Vent
RL=Roof Leader	WD=Walk Drain
SD=Stairwell Drain	WWD=Window Well Drain

Results

A=Abandoned	R=Roadway
C=Clogged	S=Surface
D☀=Drains to Daylight	
E=Elevated	?=Undetermined
G=Ground	V=Violation
M=Maintenance	X=Cross Connection
O=Observed	
->->-> = Flow	

Collier Township
 SEWER DEPARTMENT
 2418 Hilltop Road Presto, PA 15142
 (O) 412-279-4941 (F) 412-278-2001
www.colliertownship.net



➤ LATERAL TEST REPORT

This form to be completed by a licensed plumber and submitted prior to any repair work, along with video inspection. Video shall be clear, well lit, in color, traveling no more than 20ft/min, hold for minimum of 5 seconds at defects/joints/connections, and record distances as it travels. There shall be no flow in the lateral if possible. Video may be rejected if not recorded to specifications.

PROPERTY ADDRESS _____ PHONE# _____

PROPERTY OWNER _____ EMAIL _____

PLUMBER/PLUMBING COMPANY _____ PHONE # _____

COMPANY ADDRESS _____ EMAIL _____

Length of Lateral (feet)	Lateral Pipe Size (inches)	Lateral Pipe Material	Access Point for CCTV

Infiltration/Obstructions Observed	Sump Pump Connected
<input type="checkbox"/> YES (explain in notes) <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO
Any Illegal Connections	All Fixtures Connected to Lateral
<input type="checkbox"/> YES <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO

Notes/Comments/Violations:

 Corrective Action Suggested/Needed:

CCTV LATERAL TEST: Pass Fail

Plumber Performing Test (please print) _____ Registered H.P. # _____

I certify that the information/photos/video recordings I have provided with this form are true and correct.
 Signature of Tester: _____ Date of Test: _____

forms/pictures may be submitted to:
wdurisko@colliertwp.net
 CCTV Video may be submitted electronically or on a flash drive and should identify the property address